

THE EDGE - CHANGES MADE 6-24-19

THIS RECAP RECEIVED
ON 12/20/19

MEP DRAWINGS

CORRECTION LETTER #1 -

Pre

BUILDINGS #1,2,3,5,6,7 & 8

1. VENTS WERE ADDED TO PLUMBING STACKS ON SHEETS P2.1-P2.4
3. RES CHECK REPORT PROVIDED
7. DAMPER WAS SPECIFIED FOR DETAIL 3/MI.2
8. OUTSIDE AIR DUCT WAS ADDED TO ALL UNITS ON SHEETS M1.1-M1.3 AND DETAIL 4/MI.1 WAS ADDED
9. KITCHEN EXHAUST FANS AND DUCTS ADDED TO ALL UNITS ON SHEETS M1.1-M1.3 AND DETAILS 3, 4, AND 5 HAVE BEEN ADDED TO SHEET M1.3. ROOF TOP VENTS WERE ADDED TO SHEETS M0.1-M0.3
10. ELECTRIC SERVICE SCHEDULE ON SHEET E2.1 HAS BEEN UPDATED
11. MAIN DISCONNECT ADDED TO ONE LINE DIAGRAMS ON SHEETS E2.1-E2.5
12. ELECTRICAL SERVICE SCHEDULE ON SHEET E2.1 AND ONE LINE DIAGRAMS ON SHEETS E2.1-E2.5 HAVE BEEN UPDATED
13. WASHING MACHINE OUTLETS WERE CHANGED TO GFI'S ON SHEETS E1.1-E1.3
14. DISHWASHERS WERE ALWAYS ON AFCI BREAKER SHEETS E1.1-E1.3
15. NOTE FOR TAMPER RESISTANT RECEPTICALS IS LOCATED BELOW PANEL SCHEDULES ON SHEETS E1.1-E1.3

BUILDINGS #4 & 9

1. VENTS WERE ADDED TO PLUMBING STACKS ON SHEETS P2.1-P2.4
3. RES CHECK REPORT PROVIDED
7. DAMPER WAS SPECIFIED FOR DETAIL 3/MI.2
9. OUTSIDE AIR DUCT WAS ADDED TO ALL UNITS ON SHEETS M1.1-M1.3 AND DETAIL 4/MI.1 WAS ADDED
10. KITCHEN EXHAUST FANS AND DUCTS ADDED TO ALL UNITS ON SHEETS M1.1-M1.3 AND DETAILS 3, 4, AND 5 HAVE BEEN ADDED TO SHEET M1.3. ROOF TOP VENTS WERE ADDED TO SHEETS M0.1-M0.3
11. ELECTRIC SERVICE SCHEDULE ON SHEET E2.1 HAS BEEN UPDATED
12. MAIN DISCONNECT ADDED TO ONE LINE DIAGRAMS ON SHEETS E2.1-E2.5
13. ELECTRICAL SERVICE SCHEDULE ON SHEET E2.1 AND ONE LINE DIAGRAMS ON SHEETS E2.1-E2.5 HAVE BEEN UPDATED
14. WASHING MACHINE OUTLETS WERE CHANGED TO GFI'S ON SHEETS E1.1-E1.3
15. DISHWASHERS WERE ALWAYS ON AFCI BREAKER SHEETS E1.1-E1.3
16. NOTE FOR TAMPER RESISTANT RECEPTICALS IS LOCATED BELOW PANEL SCHEDULES ON SHEETS E1.1-E1.3

CLUBHOUSE

2. COM CHECK REPORT PROVIDED
8. VENT WAS ADDED FOR URINAL ON SANITARY STACK SHEET P1
9. GFCI BREAKER WAS ADDED TO PANEL ON SHEET E1 FOR DRINKING FOUNTAIN
10. POWER RISER DIAGRAM ON SHEET E1 HAS BEEN UPDATED
11. LOAD SUMMERY ON SHEET E1 HAS BEEN UPDATED.

GARAGES

1. COM CHECK REPORTS WERE PROVIDED

THE EDGE - CHANGES MADE 8-7-19

THIS RECAP RECEIVED
ON 12/20/19

MEP DRAWINGS

CORRECTION LETTER #2

P

BUILDINGS #1,2,3,5,6,7 & 8

7. SUPPLY GRILL DAMPERS ARE CALLED OUT IN AIR DEVICE SCHEDULE SHEET M1.1 AND IN DETAIL 6/M1.2
9. KITCHEN FAN DUCTING FOR J UNIT AND STANDARD M UNITS WERE REDONE ADDING AN ELECTRIC FAN WITH BUILT IN DAMPER AND REROUTING DUCTING TO THE FRONT EXTERIOR WALL ON SHEETS M1.1 AND M1.2. ROOF VENTS REMOVED FROM SHEETS M0.1-M0.2.
10. ELECTRICAL SERVICE SCHEDULE ON SHEET E2.1 WAS CHANGED TO CALL FOR COPPER WIRE IN PLACE OF ALUMINUM
12. ELECTRICAL SERVICE SCHEDULE ON SHEET E2.1 WAS CHANGED TO CALL FOR COPPER WIRE IN PLACE OF ALUMINUM
16. DUCT RUN FOR FRESH AIR INTAKE WAS MOVED TO FRONT EXTERIOR WALL ON SHEETS M1.1-M1.3

BUILDINGS #4 & 9

7. SUPPLY GRILL DAMPERS ARE CALLED OUT IN AIR DEVICE SCHEDULE SHEET M1.1 AND IN DETAIL 6/M1.2
10. KITCHEN FAN DUCTING FOR J UNIT AND STANDARD M UNITS WERE REDONE ADDING AN ELECTRIC FAN WITH BUILT IN DAMPER AND REROUTING DUCTING TO THE FRONT EXTERIOR WALL ON SHEETS M1.1 AND M1.2. ROOF VENTS WERE REMOVED FROM SHEETS M0.1-M0.3
11. ELECTRICAL SERVICE SCHEDULE ON SHEET E2.1 WAS CHANGED TO CALL FOR COPPER WIRE IN PLACE OF ALUMINUM
13. ELECTRICAL SERVICE SCHEDULE ON SHEET E2.1 WAS CHANGED TO CALL FOR COPPER WIRE IN PLACE OF ALUMINUM
17. DUCT RUN FOR FRESH AIR INTAKE WAS MOVED TO FRONT EXTERIOR WALL ON SHEETS M1.1-M1.3

CLUBHOUSE

12. LOAD SUMMARY ON SHEET E1 WAS UPDATED.

GARAGES

7. LIGHTS AND SWITCHES ADDED OFR NEW DOORS ON SHEET E1